GREEN LINE EXTENSION PROJECT

massDOT
Massachusetts Department of Transportation

GLX

May 8, 2017 Joint Meeting
MassDOT Board and
MBTA Fiscal & Management Control Board

GLX Program Update

- Schedule Update
- Design Build Procurement Update
- PMCM Procurement

Project Schedule Highlights

-DRAFT-

1.	Federal Transit Administration (FTA) Risk Refresh	1/25/17 -1/26/17 (Actual)
2.	Issue Draft Request for Proposals for DB Shortlist	3/15/17 (Actual)
3.	Hold One-on-Ones	3/28/17 – 5/10/17 (Actual)
4.	Issue Final RFP	5/23/17
5.	Alternative Technical Concept (ATC) Process	5/30/17 – 8/9/17
6.	FTA Finance Plan Submission	5/31/17
7.	Design Build Proposals Due	9/28/17
8.	Bid Opening/Select Design Build Entity	11/28/17
9.	Notice to Proceed to Design Build Entity	2/9/18
10.	Project Completion	12/10/21

GLX Design Build Procurement

- Draft RFP issued to shortlisted Design Build teams on March 15, 2017
- 3 Rounds of One-on-One meetings have occurred to date with the 3 shortlisted Design-Build Teams
- Alternative Technical Concept process commences May 31, 2017
- DBE Networking session scheduled for May 18, 2017 (second event scheduled for August 2017)
- **Final RFP scheduled for issuance May 23, 2017**

GLX PMCM Procurement

- Program Management / Construction Management procurement process commenced December 2016
- RFP responses were submitted on March 30, 2017
- Evaluation Process completed April 19, 2017 selecting CH2M Hill as the GLX PMCM firm
- Services to include
  - Project Controls
  - Construction Management
  - Quality Oversite
  - --- Safety Oversite
  - --- IT Support / e-Builder
  - --- Environmental Management
  - --- Testing & Commissioning
  - --- Risk Management
  - --- Program Support

GREEN LINE EXTENSION PROJECT